




## GREEN ST. PEDESTRIAN BRIDGE











# STROLLWAY PEDESTRIAN BRIDGE









#### **CONSTRUCTION TEAM**

- FLATIRON BLYTHE DEVELOPMENT (a Joint Venture)
  - Previous experience Washington Bypass and Yadkin River Bridge Projects
  - Established JV Team manpower, equipment, and experience from I-73/PTI and Greensboro Eastern Loop Projects
  - Focus on safety
  - Minimize impacts to public

#### ECONOMIC IMPACTS

- Employ up to 500 people during construction phase
- Local use of restaurants, hotels, and commercial stores
- Project utilizes local materials and resources









### **PROJECT SEGMENTATION**

- 1.2 miles of mainline reconstruction
- 12 major structures
- Retaining walls
- Sound walls
- ITS & signalization
- Overhead signage
- Storm drainage
- Off-site improvements





	2016				2017				2018				2019				2020				2021			
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Date of Availability				SEI	ТЕМВЕ	R 26, 2	016																	
PRECONSTRUCTION																								
Design & Permitting																								
Utility SUE & Relocation																								
Right of Way Acquisition																								
PHASE 1 CONSTRUCTION		* · · · · ·			***			Va	•	in	**************************************	;	**						**					
Peters Creek Stage 1															(X)									
Peters Creek Stage 2											1		<del>-</del>		ovemb 5,000 /									
Fourth Street Reconstruction									<															
Offsite Improvements																								
PHASE 2 (SHUTDOWN D	URATI	ON)	4		ly.											ly.			-					
Stage 1 Bridges														<u> </u>										
Main Street Ramps Open												1			*	+	\$5,0	000 / DA	Y LD	i				
Stage 2 Bridges												I I					l.	*	3 MC	NTHS.				
Complete Roadway												1		24 MONT	HS ALOTTE	р то сом	PLETE RO	DADWAY	S4EA	RLY				
FINISHING ACTIVITIES					· ·		).		80	*		•								ic				
Substantial Completion Date 7/31/2020																			*	1	5 MON	HS EAR	LY	-
Punch List/Demobilization																								
Final Completion Date - 11/1/2020																				*	12	MONTH	S EARLY	<b>-</b>