

SE-480

2011 Edition - Rev 9/12

CONSTRUCTION CHANGE ORDERChange Order No.: **6**AGENCY: COASTAL CAROLINA UNIVERSITYPROJECT NUMBER: H17-9580-MJ-BPROJECT NAME: SOFTBALL AND BASEBALL COMPLEX IMPROVEMENTSCONTRACTOR: CHANCEL BUILDERSCONTRACT DATED: 3/14/2013

This Contract is changed as follows: (Insert description of change in space provided below)

Builders Risk Extension \$19,381.00; BB Lockers \$47,305.00; BB Rated Doors \$7,355.17; Door Hardware \$10,260.14; Additional Rails per OSE \$12,743.00

ADJUSTMENTS IN THE CONTRACT SUM:

- | | | |
|---|---------------------|------------------------|
| 1. Original Contract Sum: ----- | | \$9,479,183.00 |
| 2. Change in Contract Sum by previously approved Change Orders: ----- | \$652,078.00 | |
| 3. Contract Sum prior to this Change Order: ----- | | \$10,131,261.00 |
| 4. Amount of this Change Order: ----- | \$97,044.31 | |
| 5. New Contract Sum, including this Change Order: ----- | | \$10,228,305.31 |

ADJUSTMENTS IN THE CONTRACT TIME:

- | | | |
|--|----------------|-------------------|
| 1. Original Substantial Completion Date - Phase I: ----- | | 12/13/2013 |
| Original Substantial Completion Date - Phase II: ----- | | 3/18/2014 |
| 2. Sum of previously approved increases and decreases - Phase I: ----- | 97 Days | |
| Sum of previously approved increases and decreases - Phase II: ----- | 90 Days | |
| 3. Changes in Days for this Change Order - Phase I: ----- | 0 Days | |
| Changes in Days for this Change Order - Phase II: ----- | 0 Days | |
| 4. New Substantial Completion Date- Phase I: ----- | | 3/20/2014 |
| New Substantial Completion Date - Phase II: ----- | | 6/16/2014 |

CONTRACTOR ACCEPTANCE:BY: *MM*

(Signature of Representative)

Print Name: Mckenzie R. Jordan**ARCHITECT RECOMMENDATION FOR ACCEPTANCE:**BY: *Michael*

(Signature of Representative)

Print Name: Michael Allen**AGENCY ACCEPTANCE AND CERTIFICATION:**BY: *Mark Avant*

(Signature of Representative)

Print Name: Mark Avant

- ☒ Change is within Agency Construction Procurement Certification amount of **\$ 150,000**
- ☐ Change is not within Agency Construction Procurement Certification amount

Office of the State Engineer Authorization for change not within Agency Construction Procurement Certification:

Signature of OSE Project Manager: _____

Date: _____

Softball / Baseball Complex Improvements

Change Order Requests

1	Electric Service Modifications	(\$13,882.00)	
2	Underground Piping	(\$19,000.00)	
3	Waterline at Baseball	\$1,409.00	
4	CCU Added Conduit	\$18,686.00	
5	Link Seal at Baseball	(\$3,620.00)	
6	Link Seal at Softball	(\$2,538.00)	
7	Baseball Dugout Water Coolers	\$4,642.00	
8	Softball Dugout Water Coolers	\$4,642.00	
9	Softball Cleat Wash	\$2,313.00	
10	Baseball Dugout Trench Drain	\$17,067.00	
11	Baseball Cleat Wash	\$2,036.00	
12	Softball Dugout Trench Drains	\$13,365.00	
13	Change Softball Water Closets	\$7,860.00	
14	Change Baseball Water Closets	\$23,296.00	CO#1
15	Baseball Water Coolers	\$2,358.00	
16	Concession Area Receptacles	\$1,973.00	
17	Dugout Light Fixtures	\$15,185.00	
18	Power Data to Softball Visitor Dugout	\$4,297.00	
19	Power for Water Fountains at Dugouts	\$728.00	
20	Tagging Station Conduit	\$11,517.00	
21	TV and Data Outlet Boxes	\$3,502.00	
22	Backstop Netting	\$143,259.00	
23	Change Vapor Barrier	(\$101,262.00)	
24	SB Beams/Columns	\$3,000.00	
25	Data Conduit Credit	(\$4,411.00)	
SUB TOTAL		\$136,422.00	

26	Electric Service Modifications	\$2,139.00	
27	Frost Resistant Water Coolers	\$1,980.00	
28	Power Outlets @ TV Cameras	\$3,139.00	
29	CBE-6 & CBE-7 Electrical Revisions	\$15,865.00	
30	Access Control Hardware	\$3,206.00	
31	ASI #12 Plumbing Changes (SB)	\$17,404.00	
32	Break Room Plumbing ASI # 10 (BB)	\$4,557.00	
33	CBE-10 Electrical Revisions	\$4,871.00	
34	Dugout Brick	\$4,212.00	
35	Fire Rated Ceilings (Elevator Shaft/Equip Rm)	\$1,778.00	
36	HVAC Motor Controls	\$2,006.00	
37	Plumbing Changes @ Laundry Rm (ASI #11)	\$879.00	

CO#2

38	Roof Drains @ SB	\$6,454.00	
39	Steel to OH Sectional Doors	\$995.00	
	SUB TOTAL	\$69,485.00	

40	2 Additional Roof Drains	\$6,454.00	
41	ReStock and Provide New VFD's	\$2,006.00	
42	Add Power Packs to Exhaust Fans	\$2,139.00	
43	New Scoreboard Power Panel	\$2,067.00	CO#3
44	ASI#13 Electrical	\$599.00	
	SUB TOTAL	\$13,265.00	

45	Restroom MMA Flooring	\$8,810.00	
47	Laundry Room Modifications RFI 104	\$2,721.00	
48	Access Control Revised	\$5,542.00	
49	Drip Pan install above Electrical Panel	\$1,592.00	
50	Grease Interceptors	(\$1,821.00)	
51	Hardware Spacers	\$1,425.00	
52	Washable Ceiling Tiles	(\$859.00)	
53	Signage Allowance	(\$35,000.00)	
54	Dugout Roof Coating	\$4,944.00	CO#4
55	SB Exit Lighting	\$909.00	
56	ASI# 11 Spit Face to Brick	(\$656.00)	
57	BB Break Room Changes	\$14,709.00	
58	ASI# 10 and ASI# 11 HVAC Changes	\$12,244.00	
59	Alternate# 1	\$404,088.00	
60	Stair Tower Paint	\$3,222.00	
	SUB TOTAL	\$421,870.00	

61	SB - Move Overhead Doors above Ceiling	\$11,036.00	
	SUB TOTAL	\$11,036.00	CO#5

63	BB Stadium Rails	\$12,743.00	
64	BB Rated Doors Hardware	\$17,615.31	
65	BB Lockers	\$47,305.00	CO#6
66	Builder's Risk	\$19,381.00	
	SUB TOTAL	\$97,044.31	

62	Additional Overhead Cost x 126 Days	\$77,634.90	
	SUB TOTAL	\$77,634.90	CO#7

TOTAL **\$826,757.21**